BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

PRE-MEASUREMENT

Name of work: Drilling of Borewell, Providing and Installing Pump, Motor and other accessories in Ward No. 10 (Doddabommasandra), Vidyaranyapura Sub Division.

Estimated Cost : Rs. 35.00 Lakhs

Job Code: 010-20-000022

Head of Account : P-1802

Name of Agency: Sri K.V Subba Reddy, # 106/B, Aswathanagara, RMV 2nd Stage, Bangalore - 94.

Work order No: BBMP/EE/BTP/WO/114/2019-20 Dated: 19-10-2019.

Date of Recording: 2/11/2020.

Sl No	Description of item	Unit	No	L	B	D	Qty	Unit
21	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole.							Cum
	Borewell 1 7th Cross, 3rd Main, C. Ramaiah Layout		3	30.00	0.60	0.75	40.50	
			1	25.50	0.60	0.75	11.48	
			4	30.00	0.60	0.75	54.00	
			1	28.20	0.60	0.75	12.69	
			2	30.00	0.60	0.75	27.00	
			1	22.50	0.60	0.75	10.13	
	Borewell 2 1st Cross Mutturayaswamy Layout		3	30.00	0.60	0.75	40.50	
			1	26.20	0.60	0.75	11.79	
			4	30.00	0.60	0.75	54.00	
			1	23.40	0.60	0.75	10.53	
			2	30.00	0.60	0.75	27.00	
			1	26.20	0.60	0.75	11.79	
			3	30.00	0.60	0.75	40.50	
			1	27.50	0.60	0.75	12.38	
	Borewell 3 2nd A Cross Nanjappa Layout		3	30.00	0.60	0.75	40.50	
			1	26.20	0.60	0.75	11.79	
			3	30.00	0.60	0.75	40.50	
			1	25.00	0.60	0.75	11.25	
			4	30.00	0.60	0.75	54.00	
			1	23.50	0.60	0.75	10.58	
	Borewell 4 Ramanna Garden near Mithra Apartment		3	30.00	0.60	0.75	40.50	
			1	18.00	0.60	0.75	8.10	
			2	30.00	0.60	0.75	27.00	
			1	18.60	0.60	0.75	8.37	
			3	30.00	0.60	0.75	40.50	
			1	25.00	0.60	0.75	11.25	
			3	30.00	0.60	0.75	40.50	
			1	17.50	0.60	0.75	7.88	
	Borewell 5 1st Cross Doddabommasandra 4th Stage		3	30.00	0.60	0.75	40.50	
			1	10.50	0.60	0.75	4.73	
			3	30.00	0.60	0.75	40.50	
			1	8.20	0.60	0.75	3.69	
			3	30.00	0.60	0.75	40.50	
			1	5.00	0.60	0.75	2.25	
							849.15	
							843.75	Cum

Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97.

Sl No	Description of item	Unit	No	L	B	D	Qty	Unit
	Date of Recording: 4/11/2020.							
22	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc.,							
	75 mm dia 6 KSC PVC pipe							
	Borewell 1 7th Cross, 3rd Main, C. Ramaiah Layout		3	30.00			90.00	
			1	25.50			25.50	
			4	30.00			120.00	
			1	28.20			28.20	
			2	30.00			60.00	
			1	22.50			22.50	
	Borewell 2 1st Cross Mutturayaswamy Layout		3	30.00			90.00	
			1	26.20			26.20	
			4	30.00			120.00	
			1	23.40			23.40	
			2	30.00			60.00	
			1	26.20			26.20	
			3	30.00			90.00	
			1	27.50			27.50	
	Borewell 3 2nd A Cross Nanjappa Layout		3	30.00			90.00	
			1	26.20			26.20	
			3	30.00			90.00	
			1	25.00			25.00	
			4	30.00			120.00	
			1	23.50			23.50	
	Borewell 4 Ramanna Garden near Mithra Apartment		3	30.00			90.00	
			1	18.00			18.00	
			2	30.00			60.00	
			1	18.60			18.60	
			3	30.00			90.00	
			1	25.00			25.00	
			3	30.00			90.00	
			1	17.50			17.50	
	Borewell 5 1st Cross Doddabommasandra 4th Stage		3	30.00			90.00	
			1	10.50			10.50	
			3	30.00			90.00	
			1	8.20			8.20	
			3	30.00			90.00	
			1	5.00			5.00	
							1887.00	
							1875.00	Cum

Suvetha-NK
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97